

Section 01	MOP Title:								
MOP Schedule Information	Chiller-Quarterly Preventive Maintenance								
MOP Information:	MOP Author:		MOP Cre Date:	ation)	MOP Revision Date:			ent Number: OP-MECH-002.02
Section 02 Site Information	Data Center Lo	ocation	:			Service Ticket/ Project Number:	Lev of Ris		MBM Required?
Section 03	VDC,								N
MOP Overview	MOP Description: JCI will conduct QPM on the facility's chillers.								
Work Area:			cted Syster	ns :					
Equipment Information:	Manufacturer:	Equip	oment ID:		N	lodel #:	#: Serial #:		
Personnel Required:	Min. # of Facilities Personnel:	# of Contractors #1			of Contractors			rsonnel from other partments	
-	1	n/a			n	/a		n/a	
Qualifications									
Required: Tools									
Required:									
Advance									
notifications	Data Center Operations Manager, Facilities Director, Chief Engineer								
required: Post									
notifications	Data Center Operations Manager, Facilities Director, Chief Engineer								
required:									
Section 04 Effect of MOP on Critical Facility	Effect of MOP on Critical Facility								
Facility	Equipment or System	Yes	No	N/A	4	Details:			
Electrical U	tility Equipment								
Emergency Ge	nerator System				_				
Critical (Cooling System								
Ver	ntilation System				1				



Mechanical System			\boxtimes				
Uninterruptible Power Supply (UPS)			\boxtimes				
Critical Power Distribution System			\boxtimes				
Emergency Power Off (EPO)			\boxtimes				
Fire Detection Systems			\boxtimes				
Fire Suppression System			\boxtimes				
Disable Fire System							
Monitoring System			\boxtimes				
Control System	\boxtimes						
Security System							
General Power and Lighting System			\boxtimes				
Lockout/Tagout Required?			\boxtimes				
Work to be performed "hot" (live electrical equipment)?			\boxtimes				
Radio interference potential?			\boxtimes				
Section 05 MOP Supporting Documentation MOP Supporting Documentation							
1. Section 06 Safety Requirements 1. None							
Section 07 MOP Risks & Assumptions	· · · · · · · · · · · · · · · · · · ·						
I I RICKS/ASSIMMONONS							

1. Risks/Assumptions

- 1.1. Any deviation from this approved MOP must be reviewed, approved and accepted by the customer and Quality Assurance.
- 1.2. By utilizing this Method of Procedure, Customer agrees that the Critical Facilities Team has no responsibility or liability for the performance of, and any results or damages resulting from the use of, this Method of Procedure if it is not performed under the direct supervision of a Critical Facilities Team SOP Supervisor.
- 1.3. All personnel involved in the procedure have read and agree to adhere to the "Critical Facility Work Rules".
- 1.4. In the event of any critical equipment problem/failure resulting from procedure, procedure shall cease immediately and back-out procedures will commence. When the cause of problem/failure is determined and equipment is returned to operational status, an evaluation will be made to determine if the procedure will recommence or be rescheduled at a later date.



Section 08 MOP Details	Detailed Procedure					
	Date performed: / /	Time Begun:	:	Time completed:		
	Facilities personnel perform		1			
	Contractor/Vendor personne	el performing work:		1		

Notify client Point(s) of Contact (POC) that the procedure is about to begin, what the procedure consists of, and the corresponding approved MOP title. Have all required signatures before procedure starts.

Chiller, Variable Speed Drive (VSD), Low Voltage, >790 HPComprehensive	Initials	Time
Use appropriate eye protection in work environment		
Use appropriate Head protection on worksite		
Use appropriate hand gloves on worksite		
Use and follow the JCI Safety policy for Fall Protection while performing work		
Use and follow the JCI Ladder Safety processes while performing work		
Use and follow the JCI Lock-out Tag-out on all electrical machinery		
Use appropriate Arc/Flash personal protective equipment on voltages over 240 volts		
All work must be performed in accordance with Johnson Controls Safety policies		
Check with appropriate customer representative for operational deficiencies		
Review control panel for proper VSD operation and recorded fault histories		
Visually inspect coolant circuit for leaks		
Check condition of coolant hoses		
Meg compressor motor		
Check and tighten electrical connections		
Inspect fuses for continuity		
Check for heat damage		
Replace coolant and ensure proper level		
Clean inside the VSD cabinet		
Clean and/or backflush heat exchanger and strainer		
Check overall condition of unit		
Remove and dispose any debris from any maintenance activity		



customer representative	
Operational	
Use appropriate eye protection I work environment	
Use appropriate Had protection on worksite	
Use appropriate hand gloves on worksite	
Use and follow the JCI safety policy for Fall Protection while performing work	
Use and follow the JCI Ladder Safety processes while performing work	
Use and follow the JCI Lock-out Tag-out on all electrical machinery	
Use appropriate Arc/Flash personal protective equipment on voltages over 240 volts	
All work must be performed in accordance with Johnson Controls safety policies	
Check with appropriate customer representative for operational deficiencies	
Review control panel for proper VSD operation and recorded fault histories	
Visually inspect coolant circuit for leaks	
Check for proper coolant level	
Check condition of coolant hoses	
Check overall condition of unit	
Document tasks performed during visit and report any observations to appropriate customer representative	
Chiller, Water Cooled, High Pressure Centrifugal, 1100-1499 Tons Comprehensive	
Use appropriate eye protection I work environment	
Use appropriate Had protection on worksite	
Use appropriate hand gloves on worksite	
Use and follow the JCI safety policy for Fall Protection while performing work	
Use and follow the JCI Ladder Safety processes while performing work	
Use and follow the JCI Lock-out Tag-out on all electrical machinery	
Use appropriate Arc/Flash personal protective equipment on voltages over 240 volts	
All work must be performed in accordance with Johnson Controls safety policies	
Check with appropriate customer representative for operational deficiencies	



Conduct refrigerant leak check	
Check compressor oil level(s)	
Change oil filters (isolation valves mush be present and functional)	
Change oil educter filter dryer (isolation valves must be present and functional)	
Lubricate and check capacity control and linkage	
Verify oil heater operation	
Check and tighten electrical connections	
Perform preventative procedures to flow proving devices	
Check for unusual noise and vibration	
Check overall condition of unit	
Remove and dispose any debris from any maintenance activity	
Document tasks performed during visit and report any observations to appropriate customer representative.	

Section 09				
Back-out Procedures				
Back-out procedures will commence immediately if any problem/failure occurs that affects the critical load.				
2. Any Issues Encountered, at any of the listed verification steps, will signal a STOP of work. Issues will be immediately identified for Root Cause. Corrections will be made. The system(s) will be returned to normal operating condition and allowed to stabilize. Evaluation will be conducted before a decision is to continue or stop work. The Emergency will be immediately notified and work will STOP.				
Stop all work				
If the nature of the problem includes flooding, fire, or threat to personnel safety, take immediate actions to correct.				
MOP supervisor will inform the Customer POC immediately.				
Safely clear all tools and personnel from the work area.				
Corrective actions will be taken to restore the equipment and/or critical load with coordination from the Customer POC.				



Section 10 MOP Approval	MOP Approvals					
Tested for clarity:	Reviewers Name:	Reviewers Title:	Date:			
Technical review:	Reviewers Name:	Reviewers Title:	Date:			
JLL Chief Engineer approval	Approvers Name:	Approvers Title:	Date:			
Contractor Review (if applicable)	Reviewers Name:	Reviewers Title:	Date:			
Capital One approval	Approvers Name:	Approvers Title:	Date:			
Section 11 MOP Comments		MOP Comments	5			